

Bison 2 Weekly Construction Report
PU-11-57
Week Ending: 07/29/12

Hooper Construction is working on 230kV capacitor bank in the substation.

Six towers have been fully erected. All Bison 2 tower components have been delivered to their respective sites.

Michels is providing delivery support and maintaining roads. They are also running two water trucks for dust control.

Bison 2 Weekly Construction Report
PU-11-57
Week Ending: 07/22/12

Hooper Construction installed static wires and worked on 230kV capacitor bank in the substation.

Siemens and their subcontractor, Barnhart, are receiving turbine components, setting base sections, and building rotors. Three towers have been fully erected.

Michels is providing delivery support and maintaining roads. They are also running two water trucks for dust control.