

Bison 2 Weekly Construction Report
PU-11-57
Week Ending: 08/26/12

Twelve towers have been fully erected.

Temporary crane paths are being restored as the crane moves to different areas.

Michels running two water trucks for dust control.

Waiting for 3 more nacelles to finish deliveries on Bison 2.

Bison 2 Weekly Construction Report
PU-11-57
Week Ending: 08/19/12

Nine towers have been fully erected.

Temporary crane paths are being restored as the crane moves to different areas.

Michels running two water trucks for dust control.

All tower sections have been delivered, waiting for several more nacelles.