

Fahn, Patrick J.

From: Luke B. Toso <ltoso@wenck.com>
Sent: Thursday, August 02, 2012 3:09 PM
To: Fahn, Patrick J.
Cc: Kevin J. Magstadt; Sara M. Simmers
Subject: Update on Current Inspection Projects

Good afternoon Patrick,

Here are some notes regarding the current progress of the Construction Inspection Projects:

Completed and submitted to date:

- **PU-11-102: Whiting Oil and Gas 6.4 mile pipeline**
- **PU-10-164: Montana-Dakota 230kV 30 mile transmission line**
- **PU-09-750: Bridger Pipeline Phase II Final Construction Inspection**

Currently underway:

- **PU-11-683 ONEOK Rockies Midstream Pipeline.** Nearly 93% of the pipeline has been completed. I am in the process of scheduling an inspection for mid-late September.
- **PU-11-605 Grenora Pump Station.** The project in the construction phase, with only about 20% of the civil work completed. However, the last progress report was submitted on 6-8-2012.
- **PU-11-606 Little Muddy Pipeline.** Associated with the Grenora Pump Station, 38% of the civil work is completed. However, the last progress report was submitted on 6-8-2012.
- **PU-11-057 Bison II Wind Project.** An interim inspection was completed and the Site appeared to be in compliance with all applicable PSC requirements. To date, all structure components have been delivered and are awaiting installation. When structures have been erected, we will perform the final site inspection.
- **PU-11-620 Oliver County Transmission Line.** No preconstruction conference has occurred to date. The current \$1,505 billed to this project will be credited to a different project. The work done to date has been pre-scoping, reviewing application requirements and other related documents.

Please let Kevin or me know if you have any questions or concerns.

Thanks,

Luke

Luke B. Toso, Natural Resource Scientist/Botanist
Wenck Associates Inc., 301-1st Street NE, #202, Mandan, ND 58554-3370
www.wenck.com | ltoso@wenck.com | D 701.751.3370 x129 | F 701.751.3372 | C 651.925.7267 |

				82	PU-11-606	Filed: 8/2/2012	Pages: 1
					Construction inspection project notes		
62	PU-11-102	Filed: 8/2/2012	Pages: 1				
	Construction inspection project notes						
144	PU-10-164	Filed: 8/2/2012	Pages: 1				
	Construction inspection project notes						
63	PU-11-683	Filed: 8/2/2012	Pages: 1				
	Construction inspection project notes						
69	PU-11-605	Filed: 8/2/2012	Pages: 1				
	Construction inspection project notes						
				109	PU-11-57	Filed: 8/2/2012	Pages: 1
					Construction inspection project notes		
				43	PU-11-620	Filed: 8/2/2012	Pages: 1
					Construction inspection project notes		
				123	PU-09-750	Filed: 8/2/2012	Pages: 1
					Construction inspection project notes		