



Weekly Construction Progress Report

Case #: PU-11-66

Project: Garden Creek to Riverview NGL Pipeline - McKenzie

Week Ending: September 27, 2011

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Bear Paw	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Bear Paw	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities
Contractors continued to clear & grade ROW and string pipe; welders have been tested for both spreads.

Project Completion Spread 1 - 181,240 feet				
Description	Complete This Week	% Complete This Week	Total Complete	% Complete Total
Clear & Grade	39,552'	21.8%	52,220'	28.8%
Stringing	16,000'	8.8%	16,000'	8.8%
Welding				
Ditching				
Lower In				
Backfill				
Clean-up				

Project Completion Spread 2 - 109,900 feet				
Description	Complete This Week	% Complete This Week	Total Complete	% Complete Total
Clear & Grade	11,500'	10.5%	11,500'	10.5%
Stringing	9,260'	8.4%	9,260'	8.4%
Welding				
Ditching				
Lower In				
Backfill				
Clean-up				

Project Site Safety
Contractors hold weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Comments

Signatory	Date
Jim Kline	9/27/2011