



Weekly Construction Progress Report

Case #: PU-11-66

Project: Garden Creek to Riverview NGL Pipeline - McKenzie

Week Ending: October 4, 2011

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Bear Paw	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Bear Paw	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities

Contractors continued to clear & grade ROW & string pipe; welding & ditching began this week on both spreads.

Project Completion Spread 1 - 181,240 feet

Description	Complete This Week	% Complete This Week	Total Complete	% Complete Total
Clear & Grade	35,180'	19.4%	87,400'	48.2%
Stringing	20,200'	11.1%	36,200	19.9%
Welding	14,336'	7.9%	14,336'	7.9%
Ditching	8,077'	4.4%	8,077'	4.4%
Lower In				
Backfill				
Clean-up				

Project Completion Spread 2 - 109,900 feet

Description	Complete This Week	% Complete This Week	Total Complete	% Complete Total
Clear & Grade	35,998'	32.7%	47,488'	43.2%
Stringing	35,340'	32.1%	44,460'	40.6%
Welding	30,440'	27.7%	30,440'	27.7%
Ditching	12,700'	11.5%	12,700'	11.6%
Lower In	9,240'	8.4%	9,240'	8.4%
Backfill	9,240'	8.4%	9,240'	8.4%
Clean-up				

Project Site Safety

Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Comments

Signatory	Date
Jim Kline	10/4/2011