



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONECK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-11-66

Project: Garden Creek to Riverview NGL Pipeline - McKenzie

Week Ending: October 11, 2011

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Bear Paw	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Bear Paw	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities
Contractors continued to clear & grade ROW, string pipe, weld, ditch, lower in & backfill on both spreads.

Project Completion Spread 1 - 181,240 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	23,150'	12.8%	110,550'	61.0%
Stringing	14,300'	7.9%	50,500'	27.9%
Welding	22,943'	12.6%	37,279'	20.6%
Ditching	8,851'	4.9%	16,928'	9.3%
Lower In	1,850'	1.0%	1,850'	1.0%
Backfill	0'		0'	
Clean-up	0'		0'	

Project Completion Spread 2 - 109,900 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	22,452'	20.4%	69,940'	63.4%
Stringing	9,716'	8.8%	54,176'	49.3%
Welding	22,356'	20.3%	52,796'	48.0%
Ditching	11,640'	10.6%	24,340'	22.1%
Lower In	13,900'	12.6%	23,140'	21.6%
Backfill	9,500'	8.6%	18,740'	17.1%
Clean-up	0'		0'	

Project Site Safety
Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.

Signatory	Date
Jim Kline	10/11/2011