



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONECK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-11-66

Project: Garden Creek to Riverview NGL Pipeline - McKenzie

Week Ending: October 18, 2011

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Bear Paw	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Bear Paw	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities
Contractors continued to clear & grade ROW, string pipe, weld, ditch, lower in & backfill on both spreads.

Project Completion Spread 1 - 181,240 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	33,500'	18.5%	144,050'	79.4%
Stringing	28,100'	15.5%	78,600'	43.4%
Welding	29,059'	16.0%	66,338'	36.6%
Ditching	30,940'	17.1%	47,868'	26.4%
Lower In	31,100'	17.2%	32,950'	18.2%
Backfill	21,300'	11.8%	21,300'	11.8%
Clean-up	0'	0%	0'	0%

Project Completion Spread 2 - 109,900 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	21,273'	19.4%	91,213'	83.0%
Stringing	37,037'	33.7%	91,213'	83.0%
Welding	15,011'	13.7%	67,807'	61.7%
Ditching	15,200'	13.8%	39,540'	36.0%
Lower In	13,200'	12.0%	36,340'	33.1%
Backfill	0'	0%	18,740'	17.1%
Clean-up	0'	0%	0'	0%

Project Site Safety
Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.

Signatory	Date
Jim Kline	10/18/2011