



Weekly Construction Progress Report

Case #: PU-11-66

Project: Garden Creek to Riverview NGL Pipeline - McKenzie

Week Ending: October 25, 2011

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Bear Paw	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Bear Paw	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities

Contractors continued to clear & grade ROW, string pipe, weld, ditch, lower in & backfill on both spreads.

Project Completion Spread 1 - 181,240 feet

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	21,025'	11.6%	165,075'	91.1%
Stringing	35,300'	19.5%	113,900'	62.8%
Welding	26,962'	14.9%	93,300'	51.2%
Ditching	20,073'	11.1%	67,941'	37.5%
Lower In	21,810'	12%	54,760'	30%
Backfill	18,600'	10%	39,900'	22%
Clean-up	0'	0%	0'	0%

Project Completion Spread 2 - 109,900 feet

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	91,213'	83.0%
Stringing	0'	0%	91,213'	83.0%
Welding	31,313'	28.5%	99,120'	90.1%
Ditching	32,800'	29.8%	72,340'	65.8%
Lower In	32,157'	29.3%	68,497'	62.3%
Backfill	45,600'	41.5%	64,340'	58.5%
Clean-up	0'	0%	0'	0%

Project Site Safety

Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.

Signatory	Date
Jim Kline	10/25/2011