



Weekly Construction Progress Report

Case #: PU-11-66

Project: Garden Creek to Riverview NGL Pipeline - McKenzie

Week Ending: November 1, 2011

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Bear Paw	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Bear Paw	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities
Contractors continued to clear & grade ROW, string pipe, weld, ditch, lower in & backfill on both spreads.

Project Completion Spread 1 - 181,240 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	16,165'	8.9%	181,240'	100%
Stringing	27,200'	15%	141,100'	77.8%
Welding	24,966'	13.8%	118,266'	65.2%
Ditching	9,300'	5.1%	77,241'	42.6%
Lower In	18,550'	10.2%	73,310'	40.4%
Backfill	13,700'	7.6%	53,600'	29.6%
Clean-up	0'	0%	0'	0%

Project Completion Spread 2 - 109,900 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	13,909'	12.7%	105,122'	95.6%
Stringing	13,909'	12.7%	105,122'	95.6%
Welding	6,002'	5.5%	105,122'	95.6%
Ditching	24,156'	22%	96,496'	87.8%
Lower In	27,329'	24.9%	95,826'	87.2%
Backfill	24,829'	22.6%	89,169'	81.1%
Clean-up	32,667'	29.7%	32,667'	29.7%

Project Site Safety
Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.

Signatory	Date
Jim Kline	11/1/2011