



Weekly Construction Progress Report

Case #: PU-11-66

Project: Garden Creek to Riverview NGL Pipeline - McKenzie

Week Ending: November 8, 2011

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Bear Paw	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Bear Paw	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities
Contractors continued to clear & grade ROW, string pipe, weld, ditch, lower in & backfill on both spreads.

Project Completion Spread 1 - 181,240 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	181,240'	100%
Stringing	33,465'	18.5%	174,465'	96.3%
Welding	19,771'	10.9%	137,997'	76.1%
Ditching	16,669'	9.2%	93,910'	51.9%
Lower In	20,000'	10.2%	93,910'	51.9%
Backfill	28,540'	15.8%	82,140'	45.3%
Clean-up	0'	0%	0'	0%

Project Completion Spread 2 - 109,900 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	105,122'	95.6%
Stringing	0'	0%	105,122'	95.6%
Welding	0'	0%	105,122'	95.6%
Ditching	8,626'	7.8%	105,122'	95.6%
Lower In	9,296'	8.5%	105,122'	95.6%
Backfill	15,953'	14.5%	105,122'	95.6%
Clean-up	72,455'	65.9%	105,122'	95.6%

Project Site Safety
Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.

Signatory	Date
Jim Kline	11/8/2011