



Weekly Construction Progress Report

Case #: PU-11-66

Project: Garden Creek to Riverview NGL Pipeline - McKenzie

Week Ending: November 15, 2011

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Bear Paw	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Bear Paw	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities

Contractor continued to string pipe, weld, ditch, lower in & backfill on Spread (1). Spread (2) pipe construction is complete except for the 1,780' Dwyer reroute. Hydro test on Spread (2) section west of the Dwyer reroute is scheduled for 11/16/11.

Project Completion Spread 1 - 181,240 feet

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	181,240'	100%
Stringing	6,775'	3.7%	181,240'	100%
Welding	32,271'	17.8%	170,268'	94%
Ditching	38,350'	21.2%	132,260'	73%
Lower In	36,634'	50.2%	130,544'	72%
Backfill	19,920'	11%	102,060'	56.3%
Clean-up	0'	0%	0'	0%

Project Completion Spread 2 - 106,902 feet

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	105,122'	98.3%
Stringing	0'	0%	105,122'	98.3%
Welding	0'	0%	105,122'	98.3%
Ditching	0'	0%	105,122'	98.3%
Lower In	0'	0%	105,122'	98.3%
Backfill	0'	0%	105,122'	98.3%
Clean-up	0'	0%	105,122'	98.3%

Project Site Safety

Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.

Signatory	Date
Jim Kline	11/15/2011