



## Weekly Construction Progress Report

**Case #: PU-11-66**

**Project: Garden Creek to Riverview NGL Pipeline - McKenzie**

**Week Ending: November 22, 2011**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Bear Paw	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Bear Paw	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities
Contractor continued to string pipe, weld, ditch, lower in & backfill on Spread (1). Spread (2) pipe construction is complete except for the 1,780' Dwyer reroute. Hydro test on Spread (2) section west of the Dwyer reroute completed 11/19/11. Water is being transferred to Spread (2) section east of Dwyer reroute.

Project Completion Spread 1 - 181,240 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	181,240'	100%
Stringing	1,000'	1%	181,240'	100%
Welding	1,079'	1%	171,347'	94.5%
Ditching	35,552'	19.6%	167,812'	92.6%
Lower In	37,268'	20.1%	167,812'	92.6%
Backfill	46,060'	25.8%	148,744'	82%
Clean-up	32,025'	17.8%	32,025'	17.8%

Project Completion Spread 2 - 106,902 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	105,122'	98.3%
Stringing	0'	0%	105,122'	98.3%
Welding	0'	0%	105,122'	98.3%
Ditching	0'	0%	105,122'	98.3%
Lower In	0'	0%	105,122'	98.3%
Backfill	0'	0%	105,122'	98.3%
Clean-up	0'	0%	105,122'	98.3%

Project Site Safety
Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.

Signatory	Date
Jim Kline	11/22/2011