



Weekly Construction Progress Report

Case #: PU-11-66

Project: Garden Creek to Riverview NGL Pipeline - McKenzie

Week Ending: November 29, 2011

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Bear Paw	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Bear Paw	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities
 Contractor continued to weld, ditch, lower in & backfill on Spread (1). Spread (2) pipe construction is complete except for the 1,780' Dwyer reroute. Hydro test on Spread (2) section west of the Dwyer reroute completed 11/19/11. Work on the 1,780' Dwyer reroute will begin 12/3 provided the amended certificate of corridor compatibility and route permit is received on 12/2. Spread (2) section east of Dwyer reroute is on hydro test. Spread (1) East section is scheduled to go on hydro test later this week.

Project Completion Spread 1 - 181,240 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	181,240'	100%
Stringing	0'	0%	181,240'	100%
Welding	0'	0%	171,347'	94.5%
Ditching	0'	0%	167,812'	92.6%
Lower In	0'	0%	167,812'	92.6%
Backfill	14,111'	7.8%	162,885'	90%
Clean-up	0'	0%	32,025'	17.8%

Project Completion Spread 2 - 106,902 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	105,122'	98.3%
Stringing	0'	0%	105,122'	98.3%
Welding	0'	0%	105,122'	98.3%
Ditching	0'	0%	105,122'	98.3%
Lower In	0'	0%	105,122'	98.3%
Backfill	0'	0%	105,122'	98.3%
Clean-up	0'	0%	105,122'	98.3%

Project Site Safety
 Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.

Signatory	Date
Jim Kline	11/29/2011