



Weekly Construction Progress Report

Case #: PU-11-66

Project: Garden Creek to Riverview NGL Pipeline - McKenzie

Week Ending: December 6, 2011

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Rockies Midstream	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Rockies Midstream	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities

Contractor continued to weld, ditch, lower in & backfill on Spread (1). Spread (2) pipe construction is complete and hydro tested except for the 1,780' Dwyer reroute. Work on the Dwyer reroute began 12/3 and should be complete 12/10. A leak was discovered during the hydro test of the east section of Spread (1). The line was dewatered and one joint of pipe is being replaced. Hydro test of this section should resume later this week.

Project Completion Spread 1 - 181,240 feet

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	181,240'	100%
Stringing	0'	0%	181,240'	100%
Welding	9,893'	5.5%	181,240'	100%
Ditching	12,188'	6.7%	180,000'	99%
Lower In	122,188'	6.7%	180,000'	99%
Backfill	5,570'	3%	168,455'	93%
Clean-up	56,094'	30.9%	88,119'	48.9%

Project Completion Spread 2 - 106,902 feet

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	1,780'	1.7%	106,902'	100%
Stringing	1,780'	1.7%	106,902'	100%
Welding	1,378'	.1%	106,500'	99.9%
Ditching	0'	0%	105,122'	98.3%
Lower In	0'	0%	105,122'	98.3%
Backfill	0'	0%	105,122'	98.3%
Clean-up	0'	0%	105,122'	98.3%

Project Site Safety

Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.

Signatory	Date
Jim Kline	12/6/2011