



Weekly Construction Progress Report

Case #: PU-11-66
Project: Garden Creek to Riverview NGL Pipeline - McKenzie
Week Ending: December 13, 2011

| Title | Name | Company | Office Phone | Cell Phone |
|---------------------|-----------------|-------------------|--------------|--------------|
| Project Manager | Jim Kline | Rockies Midstream | 918-561-8007 | 918-729-6181 |
| Project Coordinator | Len Williamson | Rockies Midstream | 406-433-3664 | 918-671-3604 |
| Contractor Spread 1 | Ken Charpentier | Alpha Oil & Gas | 218-776-2140 | 406-480-3059 |
| Contractor Spread 2 | Scott Lawson | Frontier Services | 406-670-1319 | 406-698-5047 |

Brief Description of Week's Activities
 Contractor continued to weld, ditch, lower in & backfill on Spread (1). Spread (2) pipe construction is complete. Hydro test of east half of Spread 1 was completed 12/12. Water is being transferred into the west half of Spread 1 for hydro test scheduled later this week. Caliper pig will be run on Spread 1 pipe later this week.

| Project Completion Spread 1 - 181,240 feet | | | | |
|--|---------------|-----------------|----------------|------------------|
| Description | Week Complete | % Week Complete | Total Complete | % Total Complete |
| Clear & Grade | 0' | 0% | 181,240' | 100% |
| Stringing | 0' | 0% | 181,240' | 100% |
| Welding | 0' | 0% | 181,240' | 100% |
| Ditching | 1,240' | .01% | 181,240' | 100% |
| Lower In | 1,240' | .01% | 181,240' | 100% |
| Backfill | 12,785' | 7% | 181,240' | 100% |
| Clean-up | 35,881' | 19.8% | 124,000' | 68.4% |

| Project Completion Spread 2 - 106,902 feet | | | | |
|--|---------------|-----------------|----------------|------------------|
| Description | Week Complete | % Week Complete | Total Complete | % Total Complete |
| Clear & Grade | 0' | 0% | 106,902' | 100% |
| Stringing | 0' | 0% | 106,902' | 100% |
| Welding | 502' | 0% | 106,902' | 100% |
| Ditching | 1,780' | 1.7% | 106,902' | 100% |
| Lower In | 1,780' | 1.7% | 106,902' | 100% |
| Backfill | 1,780' | 1.7% | 106,902' | 100% |
| Clean-up | 0' | 0% | 105,122' | 98.3% |

Project Site Safety
 Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.

| Signatory | Date |
|-----------|------------|
| Jim Kline | 12/13/2011 |