



## Weekly Construction Progress Report

**Case #: PU-11-66**

**Project: Garden Creek to Riverview NGL Pipeline - McKenzie**

**Week Ending: December 20, 2011**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Rockies Midstream	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Rockies Midstream	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities
Hydrostatic tests and caliper runs are complete on the pipeline. Spread 1 is being dried and valves should be installed by the end of 12/21. Commissioning of the pipeline should begin 12/22.

Project Completion Spread 1 - 181,240 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	181,240'	100%
Stringing	0'	0%	181,240'	100%
Welding	0'	0%	181,240'	100%
Ditching	0'	0%	181,240'	100%
Lower In	0'	0%	181,240'	100%
Backfill	0'	0%	181,240'	100%
Clean-up	0'	0%	124,000'	68.4%

Project Completion Spread 2 - 106,902 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	106,902'	100%
Stringing	0'	0%	106,902'	100%
Welding	0'	0%	106,902'	100%
Ditching	0'	0%	106,902'	100%
Lower In	0'	0%	106,902'	100%
Backfill	0'	0%	106,902'	100%
Clean-up	1,780'	2%	106,902'	100%

Project Site Safety
Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.

Signatory	Date
Jim Kline	12/20/2011