



Weekly Construction Progress Report

Case #: PU-11-66
 Project: Garden Creek to Riverview NGL Pipeline - McKenzie
 Week Ending: December 27, 2011

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Kline	Rockies Midstream	918-561-8007	918-729-6181
Project Coordinator	Len Williamson	Rockies Midstream	406-433-3664	918-671-3604
Contractor Spread 1	Ken Charpentier	Alpha Oil & Gas	218-776-2140	406-480-3059
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities
 Commissioning of the pipeline was completed 12/23 and the pipeline is ready for service. This will be the final construction report for PU-11-66 until cleanup is completed on spread 1.

Project Completion Spread 1 - 181,240 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	181,240'	100%
Stringing	0'	0%	181,240'	100%
Welding	0'	0%	181,240'	100%
Ditching	0'	0%	181,240'	100%
Lower In	0'	0%	181,240'	100%
Backfill	0'	0%	181,240'	100%
Clean-up	0'	0%	124,000'	68.4%

Project Completion Spread 2 - 106,902 feet				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0'	0%	106,902'	100%
Stringing	0'	0%	106,902'	100%
Welding	0'	0%	106,902'	100%
Ditching	0'	0%	106,902'	100%
Lower In	0'	0%	106,902'	100%
Backfill	0'	0%	106,902'	100%
Clean-up	0'	0%	106,902'	100%

Project Site Safety
 Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews.

Signatory	Date
Jim Kline	12/27/2011