

**Capital Power Corporation
Meadowlark Wind I, LLC
New Frontier Wind Energy Project – McHenry County
May 2018 Construction Summary
Case No. PU-11-69
Emailed June 29, 2018**

**Project Address:
New Frontier Wind Project 3096 Hwy 41 Ruso, ND 58778**

May 2018 Monthly Report

The New Frontier Wind Project began construction in May 2018 as Civil, Transmission and Foundations teams mobilized to site. Crews received health, safety and environmental orientation and trade specific training. Equipment and materials begun arriving onsite. The laydown yard and batch plant yard were installed and Civil and Transmission crews started construction onsite.

Topsoil Inspector: The EPC contractor, Blattner Energy, met with Mr. Todd Hartleben, the third-party topsoil inspector, at the site on Thursday May 3rd. Mr. Hartleben asked questions about procedures and practices pursuant to the which were explained to him. He was satisfied by the work requirements in place. Although he indicated he may revisit the site later in the month he subsequently notified site personnel that based on his previous inspection a follow-up visit was not warranted.

Civil: Civil crews stripped 13,168 CY of topsoil, built 8,247.90 LF of subgrade and hauled 3,247 TN of gravel. Crews also installed 740 LF of culvert, and 7,090 LF of silt fence.

Activity	Work to Date	Total	Unit of Measure	% Complete
Clear and Grub	90%	1	LOT	90%
Strip String Roads	2.1	10.54	MI	20%
Subgrade	1.47	10.54	MI	14%
Gravel String Roads	.5	10.54	MI	5%
County/Township Improvement	.2	3.10	MI	6%
Grade Turbine Site	4	29	EA	14%
Excavations	0	29		
Culvert	740	4,740	LF	16%
Silt Fence	7,090	34,000	LF	21%

Environmental: Bi-weekly and after rain event SWPPP inspections are taking place onsite. This is to ensure there is no evidence of water or sediment creating dikes within or running off the project boundaries. There have been no sightings of injured or deceased protected wildlife. Tetra Tech environmental representatives attend the morning Blattner meetings and are briefed on all areas where work activities are taking place. There have been no reportable spills to date.

Foundation: Road restrictions lifted May 24th. Excavations started May 30th.

Transmission Line: Crews started offloading poles at structure locations onsite.

Contents shall not be forwarded or distributed without prior written consent of Capital Power Corporation.