

Arrow Field Services, LLC
4 Bears to CDP Connect Project – McKenzie County

Case No. PU-11-99


Weekly Construction Update

November 23, 2011

- Construction activities for the above project were initiated on Thursday, 11-10-11
- As of the close of business on Tuesday, November 22, 2011 the following progress has been made
 - ROW clearing and grubbing: 100% completion (7,631 feet)
 - Bores: 100% completion (5 of 5 bores)
 - Hauling & stringing pipeline: 100% completion (7,631 feet) of the 8" pipeline has been strung along the ROW
 - Pipe bending: 75% completion (5,723 feet) of pipeline bent to the ROW contour
 - Pipe welding: 50% completion (3,815 feet) of the pipeline welding
- As of this progress report there have been no safety incidents and nothing to report from an environmental perspective
- Arrow representative Jeff Felberg spoke with Mr. Marohl and Mr. Fahn on 11-21-11 about the potential for Arrow to place a 3" or 4" poly pipe in the Four Bears trench in order to provide rural water service to Arrow's Central Delivery Point. The input from the PSC Staff was that the ND PSC does not have jurisdiction over this and that Arrow would need to secure the required approvals from the McKenzie County water district and the landowners in order to proceed. No additional communication with the ND PSC would be needed here
- Copies of this weekly construction update will be sent to Mr. Chris Marohl and Mr. Pat Fahn of the ND PSC and to ndpsc@nd.gov
- Emergency contact info for this project remains as follows:
 - Jeff Felberg Arrow 713-204-2505 (cell)
 - Doug Lee Arrow 701-630-4980 (cell)
 - Tom Herman Parnell 701-580-4003 (cell)
 - Ronnie Rhodes Parnell 870-543-9011 (cell)

Respectfully submitted this 23th day of November, 2011

Arrow Field Services, LLC

By: 
Its: Vice President of Business Development

59 PU-11-99 Filed: 11/29/2011 Pages: 2
Weekly construction update - week ending
11-23-2011

Arrow Field Services, LLC

November 16, 2011

Arrow Field Services, LLC
4 Bears to CDP Connect Project – McKenzie County

Case No. PU-11-99

Weekly Construction Update


- Construction activities for the above project were initiated on Thursday, November 10, 2011
- As of the close of business on Tuesday, November 15, 2011 the following progress has been made
 - 90% completion (7,000 feet) of ROW clearing and grubbing
 - 60% completion (3 of 5 bores) of the required bores
 - 37% completion (2,810 feet) of the 8" pipeline has been strung along the ROW
- As of this progress report there have been no safety incidents and nothing to report from an environmental perspective
- Copies of this weekly construction update will be sent to Mr. Chris Marohl and Mr. Pat Fahn of the ND PSC and to ndpsc@nd.gov
- Emergency contact info for this project remains as follows:
 - Jeff Felberg Arrow 713-204-2505 (cell)
 - Doug Lee Arrow 701-580-4006 (cell)
 - Tom Herman Parnell 701-580-4006 (cell)
 - Ronnie Rhodes Parnell 870-543-9011 (cell)

Respectfully submitted this 16th day of November, 2011

Arrow Field Services, LLC

By: _____

Its: _____


Vice President of Business Development