



Arrow Field Services, LLC
4 Bears to CDP Connect Project - McKenzie County

Case No. PU-11-99

Weekly Construction Update

November 30, 2011

- Construction activities for the above project were initiated on Thursday, 11-10-11
- As of the close of business on Tuesday, November 29, 2011 the following progress has been made
 - ROW clearing and grubbing: 100% completion (7,631 feet)
 - Bores: 100% completion (5 of 5 bores)
 - Hauling & stringing pipeline: 100% completion (7,631 feet) of the 8" pipeline has been strung along the ROW
 - Pipe bending: 75% completion (5,723 feet) of pipeline bent to the ROW contour
 - Pipe welding: 50% completion (3,815 feet) of the pipeline welding
- As of this progress report there have been no safety incidents and nothing to report from an environmental perspective
- Arrow's construction contractor and their staff had taken an extended period off to enjoy the Thanksgiving holiday and there has been no substantial progress since the last weekly update
- Copies of this weekly construction update will be sent to Mr. Chris Marohl and Mr. Pat Fahn of the ND PSC and to ndpsc@nd.gov
- Emergency contact info for this project remains as follows:
 - Jeff Felberg Arrow 713-204-2505 (cell)
 - Doug Lee Arrow 701-630-4980 (cell)
 - Tom Herman Parnell 701-580-4003 (cell)
 - Ronnie Rhodes Parnell 870-543-9011 (cell)

Respectfully submitted this 30th day of November, 2011

Arrow Field Services, LLC

By: 
Its: Vice President of Business Development

61 PU-11-99 Filed: 12/5/2011 Pages: 1
Arrow Field Services, 4 Bears to CDP connect
project - weekly update - week ending 11-30-2011

Arrow Field Services, LLC