

Arrow Field Services, LLC  
4 Bears to CDP Connect Project – McKenzie County

Case No. PU-11-99

### Weekly Construction Update


December 14, 2011

- Construction activities for the above project were initiated on Thursday, 11-10-11
- As of the close of business on Tuesday, December 13, 2011 the following progress has been made
  - ROW clearing and grubbing: 100% completion (7,631 feet)
  - Bores: 100% completion (6 of 6 bores)
  - Hauling & stringing pipeline: 100% completion (7,631 feet) of the 8" pipeline has been strung along the ROW
  - Pipe bending: 100% completion (7,631 feet) of pipeline bent to the ROW contour
  - Pipe welding: 95% completion (7,130 feet) of the pipeline welded
  - Trenching: 95% completion (7,130 feet) of the pipeline trench has been dug
  - Lowering in: 95% completion (7,130 feet) of the pipeline lowered in
  - Backfilled: 20% completion (1,500 feet) of the trench has been backfilled
- As of this progress report there have been no safety incidents and nothing to report from an environmental perspective
- Copies of this weekly construction update will be sent to Mr. Chris Marohl and Mr. Pat Fahn of the ND PSC and to [ndpsc@nd.gov](mailto:ndpsc@nd.gov)
- Emergency contact info for this project remains as follows:

▪ Jeff Felberg	Arrow	713-204-2505 (cell)
▪ Doug Lee	Arrow	701-630-4980 (cell)
▪ Tom Herman	Parnell	701-580-4003 (cell)
▪ Ronnie Rhodes	Parnell	870-543-9011 (cell)

Respectfully submitted this 14<sup>th</sup> day of December, 2011

Arrow Field Services, LLC

By:   
Its: Vice President of Business Development

64 PU-11-99 Filed: 12/14/2011 Pages: 1  
Arrow Field Services, 4 Bears to CDP connect  
project - weekly update - week ending 12-14-2011

Arrow Field Services, LLC