

Arrow Field Services, LLC
4 Bears to CDP Connect Project - McKenzie County

Case No. PU-11-99

Weekly Construction Update


December 21, 2011

- Construction activities for the above project were initiated on Thursday, 11-10-11
- As of the close of business on Tuesday, December 20, 2011 the following progress has been made
 - ROW clearing and grubbing: 100% completion (7,631 feet)
 - Bores: 100% completion (6 of 6 bores)
 - Hauling & stringing pipeline: 100% completion (7,631 feet) of the 8" pipeline has been strung along the ROW
 - Pipe bending: 100% completion (7,631 feet) of pipeline bent to the ROW contour
 - Pipe welding: 100% completion (7,631 feet) of the pipeline welded
 - Trenching: 100% completion (7,631 feet) of the pipeline trench has been dug
 - Lowering in: 100% completion (7,631 feet) of the pipeline lowered in
 - Backfilled: 90% completion (7,000 feet) of the trench has been backfilled
 - Tie-Ins: We have initiated tie-in work for connection to our Central Delivery Point (CDP) tankage and ACT meter within our plant fence
- Crews are taking time off for the holiday period and therefore progress will be slowed until after the New Year
- As of this progress report there have been no safety incidents and nothing to report from an environmental perspective
- Copies of this weekly construction update will be sent to Mr. Chris Marohl and Mr. Pat Fahn of the ND PSC and to ndpsc@nd.gov
- Emergency contact info for this project remains as follows:

▪ Jeff Felberg	Arrow	713-204-2505 (cell)
▪ Doug Lee	Arrow	701-630-4980 (cell)
▪ Tom Herman	Parnell	701-580-4003 (cell)
▪ Ronnie Rhodes	Parnell	870-543-9011 (cell)

Respectfully submitted this 21st day of December, 2011

Arrow Field Services, LLC

By: 
 Its: Vice President of Business Development