

Arrow Field Services, LLC
4 Bears to CDP Connect Project - McKenzie County

Case No. PU-11-99

Weekly Construction Update

January 25, 2012


Construction activities for the above project were initiated on Thursday, 11-10-11

- As of the close of business on Tuesday, January 24, 2012 the following progress has been made
 - ROW clearing and grubbing: 100% completion (7,631 feet)
 - Bores: 100% completion (6 of 6 bores)
 - Hauling & stringing pipeline: 100% completion (7,631 feet) of the 8" pipeline has been strung along the ROW
 - Pipe bending: 100% completion (7,631 feet) of pipeline bent to the ROW contour
 - Pipe welding: 100% completion (7,631 feet) of the pipeline welded
 - Trenching: 100% completion (7,631 feet) of the pipeline trench has been dug
 - Lowering in: 100% completion (7,631 feet) of the pipeline lowered in
 - Backfilled: 100% completion (7,631 feet) of the trench has been backfilled
 - ROW Clean Up: 100% completion (7,631 feet) of the right of way has been cleaned up and ground returned to natural contour
 - Hydrotesting: The pipeline has been successfully hydrotested
- Tie-Ins: We have completed all the necessary tie-ins and are finalizing communications to our Central Delivery Point control room.
- At this time we are planning initial flow through the pipeline to begin February 1, 2012
- As of this progress report there have been no safety incidents and nothing to report from an environmental perspective
- Copies of this weekly construction update will be sent to Mr. Chris Marohl and Mr. Pat Fahn of the ND PSC and to ndpsc@nd.gov
- Emergency contact info for this project remains as follows:

▪ Jeff Felberg	Arrow	713-204-2505 (cell)
▪ Doug Lee	Arrow	701-630-4980 (cell)
▪ Tom Herman	Parnell	701-580-4003 (cell)
▪ Ronnie Rhodes	Parnell	870-543-9011 (cell)


Respectfully submitted this 25th day of January, 2012

Arrow Field Services, LLC

By: 
 Its: Vice President of Business Development

69 **PU-11-99** Filed: 1/26/2012 Pages: 2
 Arrow Field Services, 4 Bears to CDP connect
 project - weekly update - week ending 1-25-2012

Arrow Field Services, LLC



Arrow Field Services, LLC
4 Bears to CDP Connect Project – McKenzie County

Case No. PU-11-99

Weekly Construction Update


January 18, 2012

- Construction activities for the above project were initiated on Thursday, 11-10-11
- As of the close of business on Tuesday, January 17, 2012 the following progress has been made
 - ROW clearing and grubbing: 100% completion (7,631 feet)
 - Bores: 100% completion (6 of 6 bores)
 - Hauling & stringing pipeline: 100% completion (7,631 feet) of the 8" pipeline has been strung along the ROW
 - Pipe bending: 100% completion (7,631 feet) of pipeline bent to the ROW contour
 - Pipe welding: 100% completion (7,631 feet) of the pipeline welded
 - Trenching: 100% completion (7,631 feet) of the pipeline trench has been dug
 - Lowering in: 100% completion (7,631 feet) of the pipeline lowered in
 - Backfilled: 100% completion (7,631 feet) of the trench has been backfilled
 - ROW Clean Up: 100% completion (7,631 feet) of the right of way has been cleaned up and ground returned to natural contour
- Tie-Ins: We continue to focus on completing the necessary tie-in work for connection to our Central Delivery Point (CDP) tankage and ACT meter within our plant fence and to the Four Bears pipeline
- As of this progress report there have been no safety incidents and nothing to report from an environmental perspective
- Copies of this weekly construction update will be sent to Mr. Chris Marohl and Mr. Pat Fahn of the ND PSC and to ndpsc@nd.gov
- Emergency contact info for this project remains as follows:
 - Jeff Felberg Arrow 713-204-2505 (cell)
 - Doug Lee Arrow 701-630-4980 (cell)
 - Tom Herman Parnell 701-580-4003 (cell)
 - Ronnie Rhodes Parnell 870-543-9011 (cell)

Respectfully submitted this 18th day of January, 2012

Arrow Field Services, LLC

By:



Its:

Vice President of Business Development