


Client:	Whiting Petroleum Corp.	 Whiting Petroleum Corporation	Issue:	
Project:	Belfield Oil Pipeline		Rev.:	1
Location:	Belfield		By:	WEK
Job #:			Approved:	
AFE #	11-0578			

Estimated Date Complete		Percent Complete to Date	7%
-------------------------	--	--------------------------	----

WEATHER	8AM	Sunny	<b>Friday, November 11, 2011</b>		WEATHER	4PM	Sunny
TEMPERATURE	8AM	34			TEMPERATURE	4PM	58

Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Mower	1	12	GWD Design	1	12				
Blade	2	12	Southwinds	1	12				
Dozer	1	12	F&D	1	12	5	12	8	12
Sideboom	1	12	Whitco	1	12				
Stringing trk	1	12							
Daily Totals		72	Daily Totals		48	60		96	
Project Totals		122	Project Totals		98	80		106	

AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower in	Back Fill	Clean up	Bores
11-0578	7290'	8060'							
Daily Total	7290'	8060'							
Job Total	14800'	8060'							
Percent Complete	46%	18%							

Welds	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds					
Tie in's					
X-Rays					

**DAYS WORK**

Mowed 38,298' of ROW to complete mowing and built 7,290' of ROW for a total of 14,800' 46% complete. Installed erosion control on ROW to exceed state requirements. Strung out 2 bore sections. Installed ROW gates in fences. All welders tested and passed.

**NEXT DAYS WORK**

Continue building ROW and stringing, Complete setting erosion control on ROW. Start welding bore sections.


**SAFETY**

Safety meeting with all crews.

**VISITORS**

As per Jim Bennet Charlie Williams helped on stringing pipe on ROW today.

\_\_\_\_\_  
Bill Kovar  
INSPECTOR

Client:	Whiting Petroleum Corp.	 <b>WHITING</b> Whiting Petroleum Corporation	Issue:	
Project:	Belfield Oil Pipeline		Rev.:	1
Location:	Belfield		By:	WEK
Job #:			Approved:	
AFE #	11-0578			

Estimated Date Complete		Percent Complete to Date	4%
-------------------------	--	--------------------------	----

WEATHER	8AM	Sunny	<b>Thursday, November 10, 2011</b>				WEATHER	4PM	Sunny
TEMPERATURE	8AM	11					TEMPERATURE	4PM	52

Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Mower	1	10	GWD Design	1	10				
Blade	2	10	Southwinds	1	10				
Dozer	1	10	F&D	1	10	2	10	1	10
Daily Totals		40	Daily Totals		30	20		10	
Project Totals		50	Project Totals		50	20		10	

AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower In	Back Fill	Clean up	Bores
11-0578	7510'								
Daily Total	7510'								
Job Total	7510'								
Percent Complete	5%								

Welds	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds					
Tie in's					
X-Rays					

**DAYS WORK**

Mowed 15800' of ROW and built 7510' of ROW. Layed out bores. Measured and prepared for stringing bore pipe. Had 10 welders go to Bismark to test.

**NEXT DAYS WORK**

Continue on ROW work after safety stand down. String bore pipe and set up to start bores.

**SAFETY**

PPE

**VISITORS**

Charlie Williams

\_\_\_\_\_  
 Bill Kovar  
 INSPECTOR

Client:	Whiting Petroleum Corp.
Project:	Belfield Oil Pipeline
Location:	Belfield
Job #:	
AFE #	11-0578



Whiting Petroleum Corporation

Issue:	
Rev.:	1
By:	WEK
Approved:	

Estimated Date Complete		Percent Complete to Date	2%
-------------------------	--	--------------------------	----

WEATHER	8AM	Sunny	Wednesday, November 09, 2011				WEATHER	4PM	Sunny
TEMPERATURE	8AM	10					TEMPERATURE	4PM	44

Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Mower	1	10	GWD Design	1	5				
			Southwinds	1	5				
			F&D	1	10				
Daily Totals		10	Daily Totals		20				
Project Totals		10	Project Totals		20				

AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower in	Back Fill	Clean up	Bores
11-0578									
Daily Total									
Job Total									
Percent Complete									

Welds	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds					
Tie in's					
X-Rays					

**DAYS WORK**

Mobe in equipment and start mowing ROW. Mowed 6400'

**NEXT DAYS WORK**

Start ROW construction.

**SAFETY**

PPE

**VISITORS**

\_\_\_\_\_  
INSPECTOR Bill Kovar