



## WEEKLY CONSTRUCTION PROGRESS REPORT

CASE: PU-11-104

PROJECT: TRT - TGP PIPELINE PROJECT

Week Ending: August 05, 2013

Title	Name	Company	Cell Phone
Project Manager	Murray Jackson	Hess Corporation	(713) 823-6718
Construction Manager	Roy Nelson	Hess Corporation	(701) 421-9090
Project Manager	Colton Armstrong	Boots Smith Oilfield Services, LLC	(601) 600-6722

### PROJECT COMPLETION

Activity	Scope	UOM	This Week		This Week		Variance
			Actual % Complete	Overall % Complete	Actual % Complete	Overall % Complete	
Delivery of Line Pipes & Bends			0%	0%	0.26%	0.26%	0.26%
Mobilization			0%	0%	6.50%	6.50%	6.50%
Construction							
ROW Clear & Grade	18,161	LF	0%	0%	0%	0%	0%
String & Bending	18,161	LF	0%	0%	0%	0%	0%
Trench Excavation	18,161	LF	0%	0%	0%	0%	0%
Welding/NDT - 8.625" Propane							
• Mainline	422	Butts	0%	0%	0%	0%	0%
• Tie-in	105	Butts	0%	0%	0%	0%	0%
• Field Joint Coating	527	Butts	0%	0%	0%	0%	0%
Welding/NDT - 6.625" NGL							
• Mainline	422	Butts	0%	0%	0%	0%	0%
• Tie-in	105	Butts	0%	0%	0%	0%	0%
• Field Joint Coating	527	Butts	0%	0%	0%	0%	0%
Welding/NDT - 8.625" Vapor Line							
• Mainline	59	Butts	0%	0%	0%	0%	0%
• Tie-in	15	Butts	0%	0%	0%	0%	0%
• Field Joint Coating	74	Butts	0%	0%	0%	0%	0%
Lowering in	18,161	LF	0%	0%	0%	0%	0%
Padding and Backfill	18,161	LF	0%	0%	0%	0%	0%
Clean Up	18,161	LF	0%	0%	0%	0%	0%
Bore Crossing	6		0%	0%	0%	0%	0%
Wetland Crossing	2		0%	0%	0%	0%	0%
Installation of Pig trap	5		0%	0%	0%	0%	0%
Pre-commissioning	1		0%	0%	0%	0%	0%
Demobilization	1		0%	0%	0%	0%	0%
<b>Total</b>				<b>0%</b>		<b>6.76%</b>	<b>6.76%</b>

<b>Signatory</b>	<b>Date:</b>
Murray Jackson	08/06/2013