



WEEKLY CONSTRUCTION PROGRESS REPORT

CASE: PU-11-104

PROJECT: TRT - TGP PIPELINE PROJECT

Week Ending: August 11, 2013

| Title | Name | Company | Cell Phone |
|----------------------|------------------|------------------------------------|----------------|
| Project Manager | Murray Jackson | Hess Corporation | (713) 823-6718 |
| Construction Manager | Roy Nelson | Hess Corporation | (701) 421-9090 |
| Project Manager | Colton Armstrong | Boots Smith Oilfield Services, LLC | (601) 600-6722 |

PROJECT COMPLETION

| Activity | Scope | UOM | Last Week | | This Week | | Variance |
|---------------------------------|--------|-------|-------------------|--------------------|-------------------|--------------------|--------------|
| | | | Actual % Complete | Overall % Complete | Actual % Complete | Overall % Complete | |
| Delivery of Line Pipes & Bends | | | 0.26% | 0.26% | 0.26% | 0.26% | 0.26% |
| Mobilization | | | 6.50% | 6.50% | 8.60% | 8.60% | 2.10% |
| Construction | | | | | | | |
| ROW Clear & Grade | 18,161 | LF | 0% | 0% | 59.10% | 59.10% | 59.10% |
| String & Bending | 18,161 | LF | 0% | 0% | 8.70% | 8.70% | 8.70% |
| Trench Excavation | 18,161 | LF | 0% | 0% | 0% | 0% | 0% |
| Welding/NDT - 8.625" Propane | | | | | | | |
| • Mainline | 422 | Butts | 0% | 0% | 0% | 0% | 0% |
| • Tie-in | 105 | Butts | 0% | 0% | 0% | 0% | 0% |
| • Field Joint Coating | 527 | Butts | 0% | 0% | 0% | 0% | 0% |
| Welding/NDT - 6.625" NGL | | | | | | | |
| • Mainline | 422 | Butts | 0% | 0% | 0% | 0% | 0% |
| • Tie-in | 105 | Butts | 0% | 0% | 0% | 0% | 0% |
| • Field Joint Coating | 527 | Butts | 0% | 0% | 0% | 0% | 0% |
| Welding/NDT - 8.625" Vapor Line | | | | | | | |
| • Mainline | 59 | Butts | 0% | 0% | 0% | 0% | 0% |
| • Tie-in | 15 | Butts | 0% | 0% | 0% | 0% | 0% |
| • Field Joint Coating | 74 | Butts | 0% | 0% | 0% | 0% | 0% |
| Lowering in | 18,161 | LF | 0% | 0% | 0% | 0% | 0% |
| Padding and Backfill | 18,161 | LF | 0% | 0% | 0% | 0% | 0% |
| Clean Up | 18,161 | LF | 0% | 0% | 0% | 0% | 0% |
| Bore Crossing | 6 | | 0% | 0% | 0% | 0% | 0% |
| Wetland Crossing | 2 | | 0% | 0% | 0% | 0% | 0% |
| Installation of Pig trap | 5 | | 0% | 0% | 0% | 0% | 0% |
| Pre-commissioning | 1 | | 0% | 0% | 0% | 0% | 0% |
| Demobilization | 1 | | 0% | 0% | 0% | 0% | 0% |
| Total | | | | 6.76% | | 10.49% | 3.73% |

| Signatory | Date: |
|----------------|------------|
| Murray Jackson | 08/13/2013 |