



## WEEKLY CONSTRUCTION PROGRESS REPORT

**CASE: PU-11-104**

**PROJECT: TRT - TGP PIPELINE PROJECT**

**Week Ending: September 01, 2013**

Title	Name	Company	Cell Phone
Project Manager	Murray Jackson	Hess Corporation	(713) 823-6718
Construction Manager	Roy Nelson	Hess Corporation	(701) 421-9090
Project Manager	Colton Armstrong	Boots Smith Oilfield Services, LLC	(601) 600-6722

**PROJECT COMPLETION**

Activity	Scope	UOM	Last Week		This Week	
			Actual % Complete	Overall % Complete	Actual % Complete	Overall % Complete
Delivery of Line Pipes & Bends			0.26%	1.57%	1.50%	3.07%
Mobilization			8.60%	9.00%	0.00%	9.00%
<b>Construction</b>						
ROW Clear & Grade	16,997	LF	83.00%	83.00%	1.50%	84.50%
String & Bending						
• 8.625" Propane	16,997	LF	53.80%	53.80%	26.80%	80.60%
• 6.625" Butane	16,997	LF	0.00%	0.00%	10.60%	10.60%
• 6.625" NGL	16,997	LF	0.00%	0.00%	4.70%	4.70%
Trench Excavation	16,997	LF	9.90%	9.90%	33.20%	43.10%
Welding/NDT - 8.625" Propane						
• Mainline	422	Butts	*54.00%	*54.00%	*n/a	41.70%
• Tie-in	105	Butts	0.00%	0.00%	2.90%	2.90%
• Field Joint Coating	527	Butts	38.10%	38.10%	3.00%	41.10%
Welding/NDT - 6.625" NGL						
• Mainline	422	Butts	0.00%	0.00%	11.10%	11.10%
• Tie-in	105	Butts	0.00%	0.00%	0.00%	0.00%
• Field Joint Coating	527	Butts	0.00%	0.00%	4.60%	4.60%
Welding/NDT - 6.625" NGL						
• Mainline	59	Butts	0.00%	0.00%	11.60%	11.60%
• Tie-in	15	Butts	0.00%	0.00%	0.00%	0.00%
• Field Joint Coating	74	Butts	0.00%	0.00%	4.70%	4.70%
Lowering in	16,997	LF	5.50%	5.50%	5.50%	5.50%
Padding and Backfill	16,997	LF	0%	0%	0%	0.00%
Clean Up	16,997	LF	0%	0%	0%	0.00%
Bore Crossing	6	EA	0.46%	0.46%	0.46%	0.46%
Wetland Crossing	2	EA	0.42%	0.42%	0.42%	0.42%
Installation of Pig trap	5	EA	0.00%	0.00%	0.00%	0.00%
Pre-commissioning	1	EA	0.00%	0.00%	0.00%	0.00%
Demobilization	1	EA	0.00%	0.00%	0.00%	0.00%
<b>Total</b>				<b>18.11%</b>	<b>1.77%</b>	<b>19.88%</b>

\*Quantity has been revised

Signatory	Date:
Murray Jackson	09/01/2013

**48**    **PU-11-104**    Filed: 9/5/2013    Pages: 1  
Hess TGP Pipeline Project weekly construction report - week ending 9-1-2013