



WEEKLY CONSTRUCTION PROGRESS REPORT

CASE: PU-11-104

PROJECT: TRT - TGP PIPELINE PROJECT

Week Ending: September 08, 2013

Title	Name	Company	Cell Phone
Project Manager	Murray Jackson	Hess Corporation	(713) 823-6718
Construction Manager	Roy Nelson	Hess Corporation	(701) 421-9090
Project Manager	Colton Armstrong	Boots Smith Oilfield Services, LLC	(601) 600-6722

PROJECT COMPLETION

Activity	Scope	Unit	Last Week		This Week	
			Actual % Complete	Overall % Complete	Actual % Complete	Overall % Complete
Delivery of Line Pipes & Bends			2.00%	3.00%	-	3.00%
Mobilization			-	9.00%	-	9.00%
Construction						
1. ROW Clear & Grade	16,450	LF	2.00%	85.00%	5.00%	90.00%
2. String & Bending						
2.1 8.625" Propane	16,450	LF	27.00%	81.00%	1.00%	82.00%
2.2 6.625" Butane	16,450	LF	11.00%	11.00%	61.00%	72.00%
2.3 6.625" NGL	16,450	LF	5.00%	5.00%	68.00%	73.00%
2.4 8.625" Vapor Return Line	2,380	LF	-	-	-	-
3. Trench Excavation	16,450	LF	33.00%	43.00%	24.00%	67.00%
4. Welding/NDT - 8.625" Propane						
4.1 Mainline	422	Butts	-	42.00%	31.00%	73.00%
4.2 Tie-in	105	Butts	3.00%	3.00%	7.00%	10.00%
4.3 Field Joint Coating	527	Butts	3.00%	41.00%	19.00%	60.00%
5. Welding/NDT - 6.625" Butane						
5.1 Mainline	422	Butts	11.00%	11.00%	24.00%	35.00%
5.2 Tie-in	105	Butts	-	-	-	-
5.3 Field Joint Coating	527	Butts	5.00%	5.00%	22.00%	27.00%
6. Welding/NDT - 6.625" NGL						
6.1 Mainline	422	Butts	12.00%	12.00%	18.10%	30.10%
6.2 Tie-in	105	Butts	-	-	-	-
6.3 Field Joint Coating	527	Butts	5.00%	5.00%	19.10%	24.10%
7. Welding/NDT - 8.625" Vapor Line						
6.1 Mainline	59	Butts	-	-	-	-
6.2 Tie-in	15	Butts	-	-	-	-
6.3 Field Joint Coating	74	Butts	-	-	-	-
8. Lowering in						
8.1 8.625" Propane	16,450	LF	6.00%	6.00%	46.00%	52.00%
8.2 6.625" Butane	16,450	LF	-	-	7.00%	7.00%
8.3 6.625" NGL	16,450	LF	-	-	7.00%	7.00%
8.4 8.625" Vapor Return Line	16,997	LF	-	-	-	-
9. Padding and Backfill	0	LF	-	-	58.00%	58.00%
10. Clean Up	18,161	LF	-	-	-	-
Bore Crossing			-	-	-	46.00%
Wetland Crossing			-	-	-	42.00%
Installation of Pig traps			-	-	-	-
Pre-commissioning			-	-	-	-
Demobilization			-	-	-	-
Total				19.88%	8.12%	28.00%

Signatory	Date:
Murray Jackson	09/01/2013