



WEEKLY CONSTRUCTION PROGRESS REPORT

CASE: PU-11-104

PROJECT: TRT - TGP PIPELINE PROJECT

Week Ending: September 21, 2013

Title	Name	Company	Cell Phone
Project Manager	Murray Jackson	Hess Corporation	(713) 823-6718
Construction Manager	Roy Nelson	Hess Corporation	(701) 421-9090
Project Manager	Colton Armstrong	Boots Smith Oilfield Services, LLC	(601) 600-6722

PROJECT COMPLETION

Activity	Scope	Unit	Last Week		This Week	
			% Actual Complete	% Overall Complete	% Actual Complete	% Overall Complete
Delivery of Line Pipes & Bends			1.27	4.50	0.50	5.00
Mobilization			-	9.00	0.30	9.30
Construction						
1. ROW Clear & Grade	16,450	LF	-	89.50	-	89.50
2. String & Bending						
2.1 8.625" Propane	16,450	LF	-	81.90	2.80	84.70
2.2 6.625" Butane	16,450	LF	-	72.30	12.40	84.70
2.3 6.625" NGL	16,450	LF	-	72.50	12.20	84.70
2.4 8.625" Vapor Return Line	2,380	LF	-	-	-	-
3. Trench Excavation	16,450	LF	-	66.80	10.50	77.30
4. Welding/NDT - 8.625" Propane						
4.1 Mainline	422	Butts	0.20	73.20	7.90	81.10
4.2 Tie-in	105	Butts	11.50	21.00	6.50	27.50
4.3 Field Joint Coating	527	Butts	-	59.70	7.00	66.70
5. Welding/NDT - 6.625" Butane						
5.1 Mainline	422	Butts	16.30	53.30	26.90	80.20
5.2 Tie-in	105	Butts	0.14	0.14	21.46	21.60
5.3 Field Joint Coating	527	Butts	9.40	37.10	28.00	65.10
6. Welding/NDT - 6.625" NGL						
6.1 Mainline	422	Butts	20.10	57.10	23.80	80.90
6.2 Tie-in	105	Butts	14.30	14.30	9.20	23.50
6.3 Field Joint Coating	527	Butts	19.50	47.50	17.60	65.10
7. Welding/NDT - 8.625" Vapor Line						
6.1 Mainline	59	Butts	-	-	-	-
6.2 Tie-in	15	Butts	-	-	-	-
6.3 Field Joint Coating	74	Butts	-	-	-	-
8. Lowering in						
8.1 8.625" Propane	16,450	LF	6.10	57.80	12.40	70.20
8.2 6.625" Butane	16,450	LF	55.70	63.00	7.20	70.20
8.3 6.625" NGL	16,450	LF	55.70	63.00	15.20	78.20
8.4 8.625" Vapor Return Line	16,997	LF	-	-	-	-
9. Padding and Backfill	0	LF	-	57.80	12.20	70.00
10. Clean Up	18,161	LF	-	0.00	-	0.00
Bore Crossing	10	EA	0.11	0.57	0.93	1.50
Wetland Crossing	2	EA	41.58	42.00	-	2.50
Installation of Pig traps	7	EA	2.14	2.86	3.74	6.60
Pre-commissioning	1	EA	-	0.00	-	0.00
Demobilization	1	EA	-	0.00	-	0.00
Total				36.44	13.46	49.90

Signatory	Date:
Murray Jackson	09/23/2013