



WEEKLY CONSTRUCTION PROGRESS REPORT

CASE: PU-11-104

PROJECT: TRT - TGP PIPELINE PROJECT

Week Ending: October 13, 2013

Title	Name	Company	Cell Phone
Project Manager	Murray Jackson	Hess Corporation	(713) 823-6718
Construction Manager	Roy Nelson	Hess Corporation	(701) 421-9090
Project Manager	Colton Armstrong	Boots Smith Oilfield Services, LLC	(601) 600-6722

PROJECT COMPLETION

Activity	Scope	Unit	Last Week		This Week	
			% Actual Complete	% Overall Complete	% Actual Complete	% Overall Complete
Delivery of Line Pipes & Bends			-	5.00	-	5.00
Mobilization			-	9.30	0.20	9.50
Construction						
1. ROW Clear & Grade	16,450	LF	0.00	100.00	-	100.00
2. String & Bending						
2.1 8.625" Propane	16,450	LF	3.90	92.90	7.10	100.00
2.2 6.625" Butane	16,450	LF	3.50	91.50	7.10	98.60
2.3 6.625" NGL	16,450	LF	3.50	91.50	7.10	98.60
2.4 8.625" Vapor Return Line	2,380	LF	24.80	50.80	22.60	73.40
3. Trench Excavation	16,450	LF	7.30	87.30	5.80	93.10
4. Welding/NDT - 8.625" Propane						
4.1 Mainline	422	Butts	6.80	95.80	2.50	98.30
4.2 Tie-in	105	Butts	9.00	49.00	15.70	64.70
4.3 Field Joint Coating	527	Butts	5.50	84.50	3.50	88.00
5. Welding/NDT - 6.625" Butane						
5.1 Mainline	422	Butts	1.90	87.90	7.20	95.10
5.2 Tie-in	105	Butts	13.00	48.00	12.80	60.80
5.3 Field Joint Coating	527	Butts	3.10	79.10	8.30	87.40
6. Welding/NDT - 6.625" NGL						
6.1 Mainline	422	Butts	1.90	88.90	7.20	96.10
6.2 Tie-in	105	Butts	14.00	50.00	12.80	62.80
6.3 Field Joint Coating	527	Butts	5.70	79.70	9.70	89.40
7. Welding/NDT - 8.625" Vapor Line						
6.1 Mainline	59	Butts	24.00	48.00	-	48.00
6.2 Tie-in	15	Butts	-	0.00	-	0.00
6.3 Field Joint Coating	74	Butts	4.00	4.00	-	4.00
8. Lowering in						
8.1 8.625" Propane	16,450	LF	0.00	79.00	20.40	99.40
8.2 6.625" Butane	16,450	LF	0.20	81.20	15.30	96.50
8.3 6.625" NGL	16,450	LF	0.00	80.70	14.70	95.40
8.4 8.625" Vapor Return Line	16,997	LF	-	0.00	-	0.00
9. Padding and Backfill	0	LF	2.60	78.60	5.90	84.50
10. Clean Up	18,161	LF	0.30	74.30	7.00	81.30
Bore Crossing	10	EA	5.10	7.80	0.60	8.40
Wetland Crossing	2	EA	0.00	5.00	-	5.00
Installation of Pig traps	7	EA	-	6.60	-	6.60
Pre-commissioning	1	EA	-	0.00	-	0.00
Demobilization	1	EA	-	0.00	-	0.00
Total				58.40	9.80	68.20

Signatory	Date:
Murray Jackson	10/13/2013