



## WEEKLY CONSTRUCTION PROGRESS REPORT

CASE: PU-11-104

PROJECT: TRT - TGP PIPELINE PROJECT

Week Ending: October 20, 2013

| Title                | Name             | Company                            | Cell Phone     |
|----------------------|------------------|------------------------------------|----------------|
| Project Manager      | Murray Jackson   | Hess Corporation                   | (713) 823-6718 |
| Construction Manager | Roy Nelson       | Hess Corporation                   | (701) 421-9090 |
| Project Manager      | Colton Armstrong | Boots Smith Oilfield Services, LLC | (601) 600-6722 |

### PROJECT COMPLETION

| Activity                           | Scope  | Unit  | Last Week         |                    | This Week         |                    |
|------------------------------------|--------|-------|-------------------|--------------------|-------------------|--------------------|
|                                    |        |       | % Actual Complete | % Overall Complete | % Actual Complete | % Overall Complete |
| Delivery of Line Pipes & Bends     |        |       | -                 | 5.00               | -                 | 5.00               |
| Mobilization                       |        |       | 0.20              | 9.50               | -                 | 9.50               |
| <b>Construction</b>                |        |       |                   |                    |                   |                    |
| 1. ROW Clear & Grade               | 16,450 | LF    | -                 | 100.00             | -                 | 100.00             |
| 2. String & Bending                |        |       |                   |                    |                   |                    |
| 2.1 8.625" Propane                 | 16,450 | LF    | 7.10              | 100.00             | -                 | 100.00             |
| 2.2 6.625" Butane                  | 16,450 | LF    | 1.40              | 100.00             | -                 | 100.00             |
| 2.3 6.625" NGL                     | 16,450 | LF    | 1.40              | 100.00             | -                 | 100.00             |
| 2.4 8.625" Vapor Return Line       | 2,380  | LF    | 11.60             | 85.00              | -                 | 85.00              |
| 3. Trench Excavation               | 16,450 | LF    | -                 | 93.10              | 2.40              | 95.50              |
| 4. Welding/NDT - 8.625" Propane    |        |       |                   |                    |                   |                    |
| 4.1 Mainline                       | 422    | Butts | -                 | 98.30              | -                 | 98.30              |
| 4.2 Tie-in                         | 105    | Butts | 33.30             | 98.00              | -                 | 98.00              |
| 4.3 Field Joint Coating            | 527    | Butts | 10.00             | 98.00              | -                 | 98.00              |
| 5. Welding/NDT - 6.625" Butane     |        |       |                   |                    |                   |                    |
| 5.1 Mainline                       | 422    | Butts | 2.90              | 98.00              | -                 | 98.00              |
| 5.2 Tie-in                         | 105    | Butts | 50.00             | 98.00              | -                 | 98.00              |
| 5.3 Field Joint Coating            | 527    | Butts | 10.60             | 98.00              | -                 | 98.00              |
| 6. Welding/NDT - 6.625" NGL        |        |       |                   |                    |                   |                    |
| 6.1 Mainline                       | 422    | Butts | 1.90              | 98.00              | -                 | 98.00              |
| 6.2 Tie-in                         | 105    | Butts | 48.00             | 98.00              | -                 | 98.00              |
| 6.3 Field Joint Coating            | 527    | Butts | 18.30             | 98.00              | -                 | 98.00              |
| 7. Welding/NDT - 8.625" Vapor Line |        |       |                   |                    |                   |                    |
| 6.1 Mainline                       | 59     | Butts | 37.00             | 85.00              | -                 | 85.00              |
| 6.2 Tie-in                         | 15     | Butts | 55.00             | 55.00              | 31.00             | 86.00              |
| 6.3 Field Joint Coating            | 74     | Butts | 66.00             | 70.00              | 15.00             | 85.00              |
| 8. Lowering in                     |        |       |                   |                    |                   |                    |
| 8.1 8.625" Propane                 | 16,450 | LF    | -                 | 99.40              | -                 | 99.40              |
| 8.2 6.625" Butane                  | 16,450 | LF    | -                 | 96.50              | -                 | 96.50              |
| 8.3 6.625" NGL                     | 16,450 | LF    | -                 | 95.40              | -                 | 95.40              |
| 8.4 8.625" Vapor Return Line       | 16,997 | LF    | 85.00             | 85.00              | -                 | 85.00              |
| 9. Padding and Backfill            | 0      | LF    | 7.50              | 92.00              | -                 | 92.00              |
| 10. Clean Up                       | 18,161 | LF    | 7.70              | 89.00              | -                 | 89.00              |
| Bore Crossing                      | 10     | EA    | 0.60              | 8.40               | 0.20              | 8.60               |
| Wetland Crossing                   | 2      | EA    | -                 | 5.00               | -                 | 5.00               |
| Installation of Pig traps          | 7      | EA    | -                 | 6.60               | -                 | 6.60               |
| Pre-commissioning                  | 1      | EA    | -                 | 0.00               | -                 | 0.00               |
| Demobilization                     | 1      | EA    | -                 | 0.00               | -                 | 0.00               |
| <b>Total</b>                       |        |       |                   | <b>68.20</b>       | <b>8.70</b>       | <b>76.90</b>       |

| Signatory      | Date:      |
|----------------|------------|
| Murray Jackson | 10/20/2013 |