



## WEEKLY CONSTRUCTION PROGRESS REPORT

CASE: PU-11-104

PROJECT: TRT - TGP PIPELINE PROJECT

Week Ending: October 27, 2013

Title	Name	Company	Cell Phone
Project Manager	Murray Jackson	Hess Corporation	(713) 823-6718
Construction Manager	Roy Nelson	Hess Corporation	(701) 421-9090
Project Manager	Colton Armstrong	Boots Smith Oilfield Services, LLC	(601) 600-6722

### PROJECT COMPLETION

Activity	Scope	Unit	Last Week		This Week	
			% Actual Complete	% Overall Complete	% Actual Complete	% Overall Complete
Delivery of Line Pipes & Bends			-	5.00	-	5.00
Mobilization			-	9.50	0.10	9.60
<b>Construction</b>						
1. ROW Clear & Grade	16,450	LF	0.00	100.00	-	100.00
2. String & Bending						
2.1 8.625" Propane	16,450	LF	0.00	100.00	7.10	100.00
2.2 6.625" Butane	16,450	LF	0.00	100.00	-	100.00
2.3 6.625" NGL	16,450	LF	0.00	100.00	-	100.00
2.4 8.625" Vapor Return Line	2,380	LF	0.00	100.00	-	100.00
3. Trench Excavation	16,450	LF	2.40	97.00	-	97.00
4. Welding/NDT - 8.625" Propane						
4.1 Mainline	422	Butts	0.00	100.00	-	100.00
4.2 Tie-in	105	Butts	0.00	98.00	-	98.00
4.3 Field Joint Coating	527	Butts	0.00	99.00	-	99.00
5. Welding/NDT - 6.625" Butane						
5.1 Mainline	422	Butts	0.00	100.00	-	100.00
5.2 Tie-in	105	Butts	0.00	98.00	-	98.00
5.3 Field Joint Coating	527	Butts	0.00	99.00	-	99.00
6. Welding/NDT - 6.625" NGL						
6.1 Mainline	422	Butts	0.00	100.00	-	100.00
6.2 Tie-in	105	Butts	0.00	98.00	-	98.00
6.3 Field Joint Coating	527	Butts	0.00	99.00	-	99.00
7. Welding/NDT - 8.625" Vapor Line						
6.1 Mainline	59	Butts	0.00	100.00	-	100.00
6.2 Tie-in	15	Butts	31.00	98.00	-	98.00
6.3 Field Joint Coating	74	Butts	15.00	99.00	-	99.00
8. Lowering in						
8.1 8.625" Propane	16,450	LF	0.00	99.40	-	99.40
8.2 6.625" Butane	16,450	LF	0.00	96.50	-	96.50
8.3 6.625" NGL	16,450	LF	0.00	95.40	-	95.40
8.4 8.625" Vapor Return Line	16,997	LF	0.00	100.00	-	100.00
9. Padding and Backfill	0	LF	0.00	95.00	1.00	96.00
10. Clean Up	18,161	LF	0.00	95.00	-	95.00
Bore Crossing	10	EA	0.20	9.00	-	9.00
Wetland Crossing	2	EA	0.00	5.00	-	5.00
Installation of Pig traps	7	EA	-	6.60	-	6.60
Pre-commissioning	1	EA	-	0.00	1.00	1.00
Demobilization	1	EA	-	0.00	1.50	0.00
<b>Total</b>				<b>76.90</b>	<b>4.50</b>	<b>81.40</b>

<b>Signatory</b>	<b>Date:</b>
Murray Jackson	10/27/2013