



WEEKLY CONSTRUCTION PROGRESS REPORT

CASE: PU-11-104

PROJECT: TRT - TGP PIPELINE PROJECT

Week Ending: November 03, 2013

Title	Name	Company	Cell Phone
Project Manager	Murray Jackson	Hess Corporation	(713) 823-6718
Construction Manager	Roy Nelson	Hess Corporation	(701) 421-9090
Project Manager	Colton Armstrong	Boots Smith Oilfield Services, LLC	(601) 600-6722

PROJECT COMPLETION

Activity	Scope	Unit	Last Week		This Week	
			% Actual Complete	% Overall Complete	% Actual Complete	% Overall Complete
Delivery of Line Pipes & Bends			-	5.00	-	5.00
Mobilization			-	9.60	-	9.60
Construction						
1. ROW Clear & Grade	16,450	LF	0.00	100.00	-	100.00
2. String & Bending						
2.1 8.625" Propane	16,450	LF	3.90	100.00	-	100.00
2.2 6.625" Butane	16,450	LF	3.50	100.00	-	100.00
2.3 6.625" NGL	16,450	LF	3.50	100.00	-	100.00
2.4 8.625" Vapor Return Line	2,380	LF	24.80	100.00	-	100.00
3. Trench Excavation	16,450	LF	7.30	97.00	-	97.00
4. Welding/NDT - 8.625" Propane						
4.1 Mainline	422	Butts	6.80	98.30	-	98.30
4.2 Tie-in	105	Butts	9.00	90.20	6.00	96.20
4.3 Field Joint Coating	527	Butts	5.50	98.00	0.30	98.30
5. Welding/NDT - 6.625" Butane						
5.1 Mainline	422	Butts	1.90	97.40	-	97.40
5.2 Tie-in	105	Butts	13.00	87.30	4.10	91.40
5.3 Field Joint Coating	527	Butts	3.10	97.10	0.10	97.20
6. Welding/NDT - 6.625" NGL						
6.1 Mainline	422	Butts	1.90	93.70	3.00	96.70
6.2 Tie-in	105	Butts	14.00	83.30	7.20	90.50
6.3 Field Joint Coating	527	Butts	5.70	94.50	0.20	94.70
7. Welding/NDT - 8.625" Vapor Line						
6.1 Mainline	59	Butts	24.00	84.00	9.00	93.00
6.2 Tie-in	15	Butts	-	91.70	-	79.00
6.3 Field Joint Coating	74	Butts	4.00	90.30	-	90.30
8. Lowering in						
8.1 8.625" Propane	16,450	LF	0.00	99.40	-	94.60
8.2 6.625" Butane	16,450	LF	0.20	96.50	0.10	96.60
8.3 6.625" NGL	16,450	LF	0.00	95.40	1.00	96.40
8.4 8.625" Vapor Return Line	16,997	LF	-	100.00	-	100.00
9. Padding and Backfill	0	LF	2.60	95.10	-	95.10
10. Clean Up	18,161	LF	0.30	94.10	-	90.20
Bore Crossing	10	EA	5.10	8.90	0.90	9.80
Wetland Crossing	2	EA	0.00	5.00	-	5.00
Installation of Pig traps	7	EA	-	6.40	-	6.40
Pre-commissioning	1	EA	-	1.00	-	1.00
Demobilization	1	EA	-	1.60	0.20	1.80
Total				80.70	1.10	81.80

Signatory	Date:
Murray Jackson	11/03/2013