



## WEEKLY CONSTRUCTION PROGRESS REPORT

CASE: PU-11-104

PROJECT: TRT - TGP PIPELINE PROJECT

Week Ending: November 10, 2013

Title	Name	Company	Cell Phone
Project Manager	Murray Jackson	Hess Corporation	(713) 823-6718
Construction Manager	Roy Nelson	Hess Corporation	(701) 421-9090
Project Manager	Colton Armstrong	Boots Smith Oilfield Services, LLC	(601) 600-6722

### PROJECT COMPLETION

Activity	Scope	Unit	Last Week		This Week	
			% Actual Complete	% Overall Complete	% Actual Complete	% Overall Complete
Delivery of Line Pipes & Bends			-	5.00	-	5.00
Mobilization			-	9.60	0.40	10.00
<b>Construction</b>						
1. ROW Clear & Grade	16,450	LF	0.00	100.00	-	100.00
2. String & Bending						
2.1 8.625" Propane	16,450	LF	3.90	100.00	-	100.00
2.2 6.625" Butane	16,450	LF	3.50	100.00	-	100.00
2.3 6.625" NGL	16,450	LF	3.50	100.00	-	100.00
2.4 8.625" Vapor Return Line	2,380	LF	24.80	100.00	-	100.00
3. Trench Excavation	16,450	LF	7.30	97.00	-	97.00
4. Welding/NDT - 8.625" Propane						
4.1 Mainline	422	Butts	6.80	98.30	-	98.30
4.2 Tie-in	105	Butts	9.00	96.20	-	96.20
4.3 Field Joint Coating	527	Butts	5.50	98.30	-	98.30
5. Welding/NDT - 6.625" Butane						
5.1 Mainline	422	Butts	1.90	97.40	-	97.40
5.2 Tie-in	105	Butts	13.00	91.40	-	91.40
5.3 Field Joint Coating	527	Butts	3.10	97.20	-	97.20
6. Welding/NDT - 6.625" NGL						
6.1 Mainline	422	Butts	1.90	96.70	-	96.70
6.2 Tie-in	105	Butts	14.00	90.50	-	90.50
6.3 Field Joint Coating	527	Butts	5.70	94.70	-	94.70
7. Welding/NDT - 8.625" Vapor Line						
6.1 Mainline	59	Butts	24.00	93.00	-	93.00
6.2 Tie-in	15	Butts	-	79.00	-	79.00
6.3 Field Joint Coating	74	Butts	4.00	90.30	-	90.30
8. Lowering in						
8.1 8.625" Propane	16,450	LF	0.00	94.60	-	94.60
8.2 6.625" Butane	16,450	LF	0.20	96.60	-	96.60
8.3 6.625" NGL	16,450	LF	0.00	96.40	-	96.40
8.4 8.625" Vapor Return Line	16,997	LF	-	100.00	-	100.00
9. Padding and Backfill	0	LF	2.60	95.10	-	95.10
10. Clean Up	18,161	LF	0.30	90.20	-	90.20
Bore Crossing	10	EA	5.10	9.80	0.20	10.00
Wetland Crossing	2	EA	0.00	5.00	-	5.00
Installation of Pig traps	7	EA	-	6.40	2.00	8.40
Pre-commissioning	1	EA	-	1.00	1.00	2.00
Demobilization	1	EA	-	1.80	0.20	2.00
<b>Total</b>				<b>81.80</b>	<b>3.80</b>	<b>85.60</b>

Signatory	Date:
Murray Jackson	11/10/2013