



WEEKLY CONSTRUCTION PROGRESS REPORT

CASE: PU-11-104

PROJECT: TRT - TGP PIPELINE PROJECT

Week Ending: November 17, 2013

Title	Name	Company	Cell Phone
Project Manager	Murray Jackson	Hess Corporation	(713) 823-6718
Construction Manager	Roy Nelson	Hess Corporation	(701) 421-9090
Project Manager	Colton Armstrong	Boots Smith Oilfield Services, LLC	(601) 600-6722

PROJECT COMPLETION

Activity	Scope	Unit	Last Week		This Week	
			% Actual Complete	% Overall Complete	% Actual Complete	% Overall Complete
Delivery of Line Pipes & Bends			-	5.00	-	5.00
Mobilization			-	10.00	-	10.00
Construction						
1. ROW Clear & Grade	16,450	LF	-	100.00	-	100.00
2. String & Bending						
2.1 8.625" Propane	16,450	LF	-	100.00	-	100.00
2.2 6.625" Butane	16,450	LF	-	100.00	-	100.00
2.3 6.625" NGL	16,450	LF	-	100.00	-	100.00
2.4 8.625" Vapor Return Line	2,380	LF	-	100.00	-	100.00
3. Trench Excavation	16,450	LF	-	97.00	-	97.00
4. Welding/NDT - 8.625" Propane						
4.1 Mainline	422	Butts	-	98.30	1.70	100.00
4.2 Tie-in	105	Butts	-	96.20	0.10	96.30
4.3 Field Joint Coating	527	Butts	-	98.30	1.30	99.60
5. Welding/NDT - 6.625" Butane						
5.1 Mainline	422	Butts	-	97.40	1.90	99.30
5.2 Tie-in	105	Butts	-	91.40	-	90.90
5.3 Field Joint Coating	527	Butts	-	97.20	0.70	97.90
6. Welding/NDT - 6.625" NGL						
6.1 Mainline	422	Butts	-	96.70	3.30	100.00
6.2 Tie-in	105	Butts	-	90.50	3.10	93.60
6.3 Field Joint Coating	527	Butts	-	94.70	4.40	99.10
7. Welding/NDT - 8.625" Vapor Line						
7.1 Mainline	59	Butts	-	93.00	7.00	100.00
7.2 Tie-in	15	Butts	-	79.00	-	71.40
7.3 Field Joint Coating	74	Butts	-	90.30	-	90.30
8. Lowering in						
8.1 8.625" Propane	16,450	LF	-	94.60	-	94.60
8.2 6.625" Butane	16,450	LF	-	96.60	-	96.60
8.3 6.625" NGL	16,450	LF	-	96.40	-	96.40
8.4 8.625" Vapor Return Line	16,997	LF	-	100.00	-	100.00
9. Padding and Backfill	0	LF	-	95.10	-	95.10
10. Clean Up	18,161	LF	-	90.20	-	90.20
Bore Crossing	10	EA	-	10.00	-	10.00
Wetland Crossing	2	EA	-	5.00	-	5.00
Installation of Pig traps	7	EA	-	8.40	0.30	8.70
Pre-commissioning	1	EA	-	2.00	2.00	4.00
Demobilization	1	EA	-	2.00	0.50	2.50
Total				81.80	6.70	88.50

Signatory	Date:
Murray Jackson	11/17/2013