



## WEEKLY CONSTRUCTION PROGRESS REPORT

CASE: PU-11-104

PROJECT: TRT - TGP PIPELINE PROJECT

Week Ending: November 24, 2013

Title	Name	Company	Cell Phone
Project Manager	Murray Jackson	Hess Corporation	(713) 823-6718
Construction Manager	Roy Nelson	Hess Corporation	(701) 421-9090
Project Manager	Colton Armstrong	Boots Smith Oilfield Services, LLC	(601) 600-6722

### PROJECT COMPLETION

Activity	Scope	Unit	Last Week		This Week	
			% Actual Complete	% Overall Complete	% Actual Complete	% Overall Complete
Delivery of Line Pipes & Bends			-	5.00	-	5.00
Mobilization			-	10.00	-	10.00
<b>Construction</b>						
1. ROW Clear & Grade	16,450	LF	-	100.00	-	100.00
2. String & Bending						
2.1 8.625" Propane	16,450	LF	-	100.00	-	100.00
2.2 6.625" Butane	16,450	LF	-	100.00	-	100.00
2.3 6.625" NGL	16,450	LF	-	100.00	-	100.00
2.4 8.625" Vapor Return Line	2,380	LF	-	100.00	-	100.00
3. Trench Excavation	16,450	LF	-	97.00	3.00	100.00
4. Welding/NDT - 8.625" Propane						
4.1 Mainline	422	Butts	1.70	100.00	-	100.00
4.2 Tie-in	105	Butts	0.10	96.30	-	96.30
4.3 Field Joint Coating	527	Butts	1.30	99.60	-	99.60
5. Welding/NDT - 6.625" Butane						
5.1 Mainline	422	Butts	1.90	99.30	-	99.30
5.2 Tie-in	105	Butts	-	90.90	-	90.90
5.3 Field Joint Coating	527	Butts	0.70	97.90	-	97.90
6. Welding/NDT - 6.625" NGL						
6.1 Mainline	422	Butts	3.30	100.00	-	100.00
6.2 Tie-in	105	Butts	3.10	93.60	-	93.60
6.3 Field Joint Coating	527	Butts	4.40	99.10	-	99.10
7. Welding/NDT - 8.625" Vapor Line						
6.1 Mainline	59	Butts	7.00	100.00	-	100.00
6.2 Tie-in	15	Butts	-	71.40	28.60	100.00
6.3 Field Joint Coating	74	Butts	-	90.30	9.70	100.00
8. Lowering in						
8.1 8.625" Propane	16,450	LF	-	94.60	5.40	100.00
8.2 6.625" Butane	16,450	LF	-	96.60	3.40	100.00
8.3 6.625" NGL	16,450	LF	-	96.40	3.60	100.00
8.4 8.625" Vapor Return Line	16,997	LF	-	100.00	-	100.00
9. Padding and Backfill	0	LF	-	95.10	4.90	100.00
10. Clean Up	18,161	LF	-	90.20	9.80	100.00
Bore Crossing	10	EA	-	10.00	-	10.00
Wetland Crossing	2	EA	-	5.00	-	5.00
Installation of Pig traps	7	EA	0.30	8.70	0.80	9.50
Pre-commissioning	1	EA	2.00	4.00	0.40	4.40
Demobilization	1	EA	0.50	2.50	-	2.50
<b>Total</b>				<b>88.50</b>	<b>2.60</b>	<b>91.10</b>

<b>Signatory</b>	<b>Date:</b>
Murray Jackson	11/24/2013