

Bison 3 Weekly Construction Report
PU-11-162
Week Ending: 11/13/11

Construction

The following alignments have been graveled: L1, L2, L3
The following alignments are at sub grade: L4, H, J1.
Sub grade work continues on alignments C1, E1, H and M.

Substation yard has been stripped, leveled and has 6" of class 5 installed.

Weather Impacts

- None

Manpower on Site

- Michels - 42
- Braun - 1 full time