

Bison 3 Weekly Construction Report
PU-11-162
Week Ending: 11/27/11

The following alignments have been graveled: L1, L2, L3, L4, L5, I, H and 31st St SW.

The following alignments are at sub grade: G, J1.

Sub grade work continues on alignments C1, E1, E2, and M.

Substation yard has been stripped, leveled and has 6" of class 5 installed.

Weather Impacts

- None

Manpower on Site

- Michels - 42
- Braun - 1 full time

Bison 3 Weekly Construction Report
PU-11-162
Week Ending: 11/20/11

The following alignments have been graveled: L1, L2, L3, L4, L5.
The following alignments are at sub grade: G, H, I, J1.
Sub grade work continues on alignments C1, E1, E2, and M.

Substation yard has been stripped, leveled and has 6" of class 5 installed.

Weather Impacts

- None

Manpower on Site

- Michels - 42
- Braun - 1 full time