

Bison 3 Weekly Construction Report

PU- 11 - 162

Week Ending: 12/11/11

All civil work stopped on 12/3/11. Crews are moving equipment back to the lay down yard. Michels left site on 12/9/11.

The following alignments have been graveled: L1, L2, L3, L4, L5, I, H, M and 31st St SW

The following alignments are at sub grade: G, J1.

Sub grade work continues on alignments C1, E1, and E2.

Substation yard has been stripped, leveled and has 6" of class 5 installed. Veit is pouring transformer and breaker foundations at the substation site.

Weather Impacts

- None

Manpower on Site

- Michels - 6
- Braun - 1 full time
- Veit - 5

Bison 3 Weekly Construction Report
PU- 11 - 162
Week Ending: 12/4/11

The following alignments have been graveled: L1, L2, L3, L4, L5, I, H, M and 31st St SW

The following alignments are at sub grade: G, J1.

Sub grade work continues on alignments C1, E1, and E2.

Substation yard has been stripped, leveled and has 6" of class 5 installed.

Weather Impacts

- None

Manpower on Site

- Michels - 22
- Braun - 1 full time