

Bison 3 Weekly Construction Report
PU- 11 - 162
Week Ending: 04/22/12

Contract crews are working on road construction. Collections crew continues trenching activities on 813 circuit.

Road crews did not work 4/19 – 4/21 due to wet weather

Manpower on Site

- Michels - 133
- Braun – 3
- Hooper -13
- MP - 10