

Bison 3 Weekly Construction Report
PU- 11 - 162
Week Ending: 04/29/12

One collections crew is working on circuit 813, a second crew started on circuit 814

Road crews did not work 4/26 – 4/28 due to wet weather.

Foundation crew began excavations.

Manpower on Site

- Michels - 177
- Braun – 4
- Hooper -13
- MP - 8