

Bison 3 Weekly Construction Report
PU- 11 - 162
Week Ending: 05/06/12

Collection crews are working on circuits 813, 814 and 815.

Road crews did not work 5/4 and 5/5 due to wet conditions.

Foundation crews continue excavating holes and installing rebar.

Manpower on Site

- Michels - 179
- Braun - 5
- Hooper - 10
- MP - 8