

**Bison 3 Weekly Construction Report**  
**PU- 11 - 162**  
**Week Ending: 05/27/12**

Collection crews are working on circuits 814, 815, 816, and 817.

Foundation crews continue excavating holes and installing rebar, 17 base sections and 7 pedestal sections have been poured.

**Manpower on Site**

- Michels - 196
- Braun - 6
- Hooper - 7
- MP - 8