

Bison 3 Weekly Construction Report
PU-11-162
Week Ending: 06/03/12

Collection crews are working on circuits 814, 815, 816, and 817.

Foundation crews continue excavating holes and installing rebar, 23 base sections and 17 pedestal sections have been poured.

Manpower on Site

- Michels - 196
- Braun – 5
- Hooper -6
- MP - 8
- Siemens/Barnhart - 25