

Bison 3 Weekly Construction Report
PU- 11 - 162
Week Ending: 07/08/12

Collection crews installing transformer vaults and terminating cables.

Crews are spreading topsoil and they completed graveling on all crane pads.

Manpower on Site

- Michels - 70
- Braun – 1
- Hooper -4
- MP - 8
- Siemens/Barnhart - 95

Bison 3 Weekly Construction Report
PU- 11 - 162
Week Ending: 0701/12

Collection crews installing transformer vaults and terminating cables.

Crews are spreading topsoil and graveling crane pads.

Manpower on Site

- Michels - 70
- Braun – 1
- Hooper -4
- MP - 8
- Siemens/Barnhart - 95