

**Bison 3 Weekly Construction Report**  
**PU-11-162**  
**Week Ending: 10/07/12**

Twelve towers have been fully erected.

Pre assembly work being done on nacelles.

Temporary crane paths are being restored as the crane moves to different areas.

**Manpower on Site**

- Michels - 18
- MP - 5
- Siemens/Barnhart - 122

**Bison 3 Weekly Construction Report**  
**PU-11-162**  
**Week Ending: 09/30/12**

Eight towers have been fully erected.

Pre assembly work being done on nacelles.

Temporary crane paths are being restored as the crane moves to different areas.

**Manpower on Site**

- Michels - 18
- MP - 5
- Siemens/Barnhart - 122

**Bison 3 Weekly Construction Report**  
**PU-11-162**  
**Week Ending: 09/23/12**

Seven towers have been fully erected.

All turbine components have been delivered.

Pre assembly work being done on nacelles.

**Manpower on Site**

- Michels - 23
- MP - 4
- Siemens/Barnhart - 118