

Bison 3 Weekly Construction Report
PU-11-162
Week Ending: 10/21/12

All towers have been fully erected.

Crews are starting to de mob cranes and other equipment.

Manpower on Site

- Michels - 15
- MP - 4
- Siemens/Barnhart - 112

Minnesota Power's contractor was informed that as its crew was repairing the silt fence at Site 321 on October 19, 2012 they discovered 3 piles of pheasants hidden behind the silt fencing. Quite a few of them are whole birds and there are 40-60 of them. This was reported to the North Dakota Game & Fish Department.

Bison 3 Weekly Construction Report
PU-11-162
Week Ending: 10/14/12

Thirty four towers have been fully erected.

Temporary crane paths are being restored as the crane moves to different areas.

Manpower on Site

- Michels - 15
- MP - 4
- Siemens/Barnhart - 118