

Bison 3 Weekly Construction Report
PU-11-162
Week Ending: 11/11/12

Crews are working on site clean up and returning material and equipment.

Michels completed removal of lay down yard #2.

Commissioning in progress.

Manpower on Site

- Michels - 4
- MP - 4
- Siemens/Barnhart - 13

Bison 3 Weekly Construction Report
PU-11-162
Week Ending: 11/04/12

Crews are working on site clean up and returning material and equipment.

Large cranes have been demobilized.

Michels is removing/restoring lay down yard.

Commissioning in progress.

Manpower on Site

- Michels - 6
- MP - 4
- Siemens/Barnhart - 24

Bison 3 Weekly Construction Report
PU-11-162
Week Ending: 10/28/12

Equipment and material is being returned to lay down yard and being shipped out.

Michels is doing touch up grading on access roads.

All low voltage cabling is complete.

Manpower on Site

- Michels - 12
- MP - 4
- Siemens/Barnhart - 60