

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

August 13, 2012 through August 18, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Continue site grading and topsoil stripping at Berthold West
- * Continue boring for piping under railroads at Berthold West
- * Continue backfilling Tank 9803 foundation
- * Begin pouring booster pump and pipe support foundations at Berthold Station

Next Week's Activities

- * Continue backfill and compaction of Tank 9803 foundation
- * Continue site grading and topsoil stripping at Berthold West
- * Continue boring for piping under railroad at Berthold West
- * Continue pouring foundations at Berthold Station

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	0% complete
Berthold West Mechanical	0% complete
Berthold West Tank Construction	15% complete
HDD/ Pipeline	80% complete
Total Weighted BSEP	14% complete