

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

August 20, 2012 through August 25, 2012

Contacts	Name	Company	Office	Cell
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Continue site grading at Berthold West
- * Completed boring for piping under railroads at Berthold West
- * Install leak detection and cathodic protection at Berthold West
- * Continue pouring booster pump and pipe support foundations at Berthold Station

Next Week's Activities

- * Continue site grading at Berthold West
- * Continue installation of leak detection and cathodic protection at Berthold West
- * Continue excavation for pipe supports and booster pump foundations at Berthold West
- * Continue pouring foundations at Berthold Station

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	5% complete
Berthold West Mechanical	5% complete
Berthold West Tank Construction	20% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	21% complete